

Mill			
Thursday, Oct 30, 2025	Revenue	Mid-Day	End of Day
<div>Herman FE Panels cast #2</div> 140 planks (use forms from cast #1) Day 1 of 1 cut required rails for 140 planks Hours: 2.0 Revenue: \$270	\$270		
<div>U of M stair Y Cast #2</div> 12 landings (new build) Day 1 of 2 Mill all Parts 6 Landings Hours: 8.0 Revenue: \$1,080	\$1,080		
Mill - Total Hours: 10, Revenue: \$1,350			

Form Out			
Thursday, Oct 30, 2025	Revenue	Mid-Day	End of Day
<div>Primark Panels Cast # 4</div> <div>22 panels Day 2 of 2 re build 10 panels</div> <div>Hours: 10.0 Revenue: \$1,350</div>	\$1,350		
Form Out - Total Hours: 10, Revenue: \$1,350			

Cast			
Thursday, Oct 30, 2025	Revenue	Mid-Day	End of Day
<div>Humana Stairs</div> <div>18 treads (1 time use) Day 1 of 1 Cast 18 Treads Hours: 30.0 Revenue: \$4,050</div>	\$4,050		
<div>U of M stair B cast #4</div> <div>16 treads 4 landings (use forms form cast #3) Day 1 of 1 Cast 16 Treads 4 Landings Hours: 40.0 Revenue: \$5,400</div>	\$5,400		
Cast - Total Hours: 70, Revenue: \$9,450			

Demold			
Thursday, Oct 30, 2025	Revenue	Mid-Day	End of Day
<div>Jane Street tile 3rd floor</div> <div>106 tile</div> <div>Day 1 of 1</div> <div>Demold 106 Tiles remove all rails before de</div> <div>Hours: 15.0 Revenue: \$2,025</div>	\$2,025		
Demold - Total Hours: 15, Revenue: \$2,025			

Finish			
Thursday, Oct 30, 2025	Revenue	Mid-Day	End of Day
<div>550 Madison Bar</div> <div>16 panels</div> <div>Day 2 of 2</div> <div>Rack 16 panels</div> <div>Hours: 5.0 Revenue: \$675</div>	\$675		
<div>585 Kendal stair cast #2</div> <div>22 treads re build . (use forms from cast #1)</div> <div>Day 1 of 3</div> <div>Grind Fill 22 Treads</div> <div>Hours: 20.0 Revenue: \$2,700</div>	\$2,700		
<div>Herman FE Panels cast #1</div> <div>140 planks (to be re used for cast #2)</div> <div>Day 1 of 2</div> <div>Wash 140 Planks</div> <div>Hours: 7.0 Revenue: \$945</div>	\$945		
Finish - Total Hours: 32, Revenue: \$4,320			

Special

Thursday, Oct 30, 2025	Revenue	Mid-Day	End of Day
Monmouth Univ. stairs cast #2 27 treads (use froms from cast #1) Day 4 of 4 dry fit Hours: 3.0 Revenue: \$405	\$405		
pick up steel plates accu Day 1 of 1 Staging Missing Hours: 0.0 Revenue: \$0	\$0		
U of M stair B cast #4 16 treads 4 landings (use forms form cast #3) Day 3 of 3 help casting set plates Hours: 5.0 Revenue: \$675	\$675		
Special - Total Hours: 8, Revenue: \$1,080			

Load			
Thursday, Oct 30, 2025	Revenue	Mid-Day	End of Day
<div>550 Madison Bar</div> <div>16 panels Day 1 of 1 Load 16 Panels</div> <div>Hours: 7.0 Revenue: \$945</div>	\$945		
Load - Total Hours: 7, Revenue: \$945			

Ship			
Thursday, Oct 30, 2025	Revenue	Mid-Day	End of Day
<div>P 94 re makes</div> <div>3 panels</div> <div>Day 1 of 1</div> <div>Staging Missing</div> <div>Hours: 0.0 Revenue: \$0</div>	\$0		
Ship - Total Hours: 0, Revenue: \$0			