

Cast	Mon Oct 27	Tue Oct 28	Wed Oct 29	Thu Oct 30	Fri Oct 31	Sat Nov 1
	<div>Herman FE Panels cast #1</div> <div>140 planks (to be re used for cast #2)</div> <div>Day 1 of 1</div> <div>Cast 140 Planks Keep Mel. Rails Clean to Avoid Swelling</div> <div>Hours: 25.0 Revenue: \$3,375</div>	<div>277 Greenley panels mock up</div> <div>Day 2 of 2</div> <div>cast 1 full panel and 1 corner panel use new form with plastic</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Jane Street tile 3rd floor</div> <div>106 tile</div> <div>Day 1 of 1</div> <div>Cast 106 Tiles</div> <div>Hours: 35.0 Revenue: \$4,725</div>	<div>Humana Stairs</div> <div>18 treads (1 time use)</div> <div>Day 1 of 1</div> <div>Cast 18 Treads</div> <div>Hours: 30.0 Revenue: \$4,050</div>	<div>Primark Panels Cast # 4</div> <div>22 panels</div> <div>Day 1 of 1</div> <div>Cast 22 Panels</div> <div>Hours: 35.0 Revenue: \$4,725</div>	
		<div>585 Kendal stair cast #2</div> <div>22 treads re build . (use forms from cast #1)</div> <div>Day 1 of 1</div> <div>Cast 22 Treads</div> <div>Hours: 40.0 Revenue: \$5,400</div>		<div>U of M stair B cast #4</div> <div>16 treads 4 landings (use forms form cast #3)</div> <div>Day 1 of 2</div> <div>Cast 16 Treads</div> <div>Hours: 30.0 Revenue: \$4,050</div>	<div>U of M stair B cast #4</div> <div>16 treads 4 landings (use forms form cast #3)</div> <div>Day 2 of 2</div> <div>cast 4 landings</div> <div>Hours: 10.0 Revenue: \$1,350</div>	
	Daily Total \$3,375	Daily Total \$5,400	Daily Total \$4,725	Daily Total \$8,100	Daily Total \$6,075	Daily Total \$0
Cast - Total Hours: 205, Revenue: \$27,675						

Batch	Mon Oct 27	Tue Oct 28	Wed Oct 29	Thu Oct 30	Fri Oct 31	Sat Nov 1
	<div>Batch</div> <div>277 Greenley panels mock up 585 Kendal stair cast #2</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Batch</div> <div>Jane Street tile 3rd floor</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Batch</div> <div>Humana Stairs U of M stair B cast #4</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Batch</div> <div>Primark Panels Cast # 4 U of M stair B cast #4</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Batch</div> <div>Mon: Herman FE Panels cast #2</div> <div>Hours: 0.0 Revenue: \$0</div>	
	Daily Total \$0	Daily Total \$0	Daily Total \$0	Daily Total \$0	Daily Total \$0	Daily Total \$0

Demold	Mon Oct 27	Tue Oct 28	Wed Oct 29	Thu Oct 30	Fri Oct 31	Sat Nov 1
		<div>Herman FE Panels cast #1</div> <div>140 planks (to be re used for cast #2)</div> <div>Day 1 of 1</div> <div>Demold 140 Planks take care not to crack plank when de molding move all forms under container to be re used</div> <div>Hours: 12.0 Revenue: \$1,620</div>	<div>277 Greenley panels mock up</div> <div>Day 2 of 2</div> <div>de mold 1 full 1 corner remove plastic rails first. then remove concrete Cut in half and Dry Fit</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Jane Street tile 3rd floor</div> <div>106 tile</div> <div>Day 1 of 1</div> <div>Demold 106 Tiles remove all rails before de</div> <div>Hours: 15.0 Revenue: \$2,025</div>	<div>Humana Stairs</div> <div>18 treads (1 time use)</div> <div>Day 1 of 1</div> <div>Demold 18 Treads</div> <div>Hours: 14.0 Revenue: \$1,890</div>	<div>Primark Panels Cast # 4</div> <div>22 panels</div> <div>Day 1 of 1</div> <div>Demold 22 Panels</div> <div>Hours: 10.0 Revenue: \$1,350</div>
			<div>585 Kendal stair cast #2</div> <div>22 treads re build . (use forms from cast #1)</div> <div>Day 1 of 1</div> <div>Demold 22 Treads Move all forms under container to be stripped</div> <div>Hours: 20.0 Revenue: \$2,700</div>		<div>U of M stair B cast #4</div> <div>16 treads 4 landings (use forms form cast #3)</div> <div>Day 1 of 2</div> <div>Demold 16 Treads</div> <div>Hours: 10.0 Revenue: \$1,350</div>	<div>U of M stair B cast #4</div> <div>16 treads 4 landings (use forms form cast #3)</div> <div>Day 2 of 2</div> <div>de mold 4 landings</div> <div>Hours: 10.0 Revenue: \$1,350</div>
	Daily Total \$0	Daily Total \$1,620	Daily Total \$2,700	Daily Total \$2,025	Daily Total \$3,240	Daily Total \$2,700
Demold - Total Hours: 91, Revenue: \$12,285						

Layout	Mon Oct 27	Tue Oct 28	Wed Oct 29	Thu Oct 30	Fri Oct 31	Sat Nov 1
	<div>Layout</div> <div>277 Greenley panels mock up 585 Kendal stair cast #2</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Layout</div> <div>Jane Street tile 3rd floor</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Layout</div> <div>Humana Stairs U of M stair B cast #4</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Layout</div> <div>Primark Panels Cast # 4 U of M stair B cast #4</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Layout</div> <div>Mon: Herman FE Panels cast #2</div> <div>Hours: 0.0 Revenue: \$0</div>	
	Daily Total \$0	Daily Total \$0	Daily Total \$0	Daily Total \$0	Daily Total \$0	Daily Total \$0

Finish	Mon Oct 27	Tue Oct 28	Wed Oct 29	Thu Oct 30	Fri Oct 31	Sat Nov 1
	<div>Primark Panels Cast #3</div> <div>16 panels</div> <div>Day 2 of 5</div> <div>Acid Wash 16 Panels</div> <div>Hours: 5.0 Revenue: \$675</div>	<div>Primark Panels Cast #3</div> <div>16 panels</div> <div>Day 3 of 5</div> <div>Acid Wash 16 panels</div> <div>Hours: 5.0 Revenue: \$675</div>	<div>Castleberry Stair 3 cast #4</div> <div>30 treads (re build, to be re used for cast #4)</div> <div>Day 3 of 3</div> <div>Rack 30 Treads</div> <div>Hours: 4.0 Revenue: \$540</div>	<div>550 Madison Bar</div> <div>16 panels</div> <div>Day 2 of 2</div> <div>Rack 16 panels</div> <div>Hours: 5.0 Revenue: \$675</div>	<div>585 Kendal stair cast #1</div> <div>17 treads new build (to be re used for cast #2)</div> <div>Day 3 of 3</div> <div>rack 22 treads</div> <div>Hours: 6.0 Revenue: \$810</div>	<div>Humana Stairs</div> <div>18 treads (1 time use)</div> <div>Day 1 of 3</div> <div>Grind and Fill 18 Treads</div> <div>Hours: 14.0 Revenue: \$1,890</div>
	<div>U of M stair B cast #3</div> <div>16 treads 5 landings (use forms form cast #2)</div> <div>Day 1 of 3</div> <div>Grind 16 Treads 5 Landings</div> <div>Hours: 13.0 Revenue: \$1,755</div>	<div>U of M stair B cast #3</div> <div>16 treads 5 landings (use forms form cast #2)</div> <div>Day 2 of 3</div> <div>Grind and Fill 16 Treads 5 Landings</div> <div>Hours: 13.0 Revenue: \$1,755</div>	<div>Monmouth Univ. stairs cast #5</div> <div>26 treads (use froms from cast #4)</div> <div>Day 3 of 3</div> <div>rack in coop #1</div> <div>Hours: 4.0 Revenue: \$540</div>	<div>585 Kendal stair cast #2</div> <div>22 treads re build . (use forms from cast #1)</div> <div>Day 1 of 3</div> <div>Grind Fill 22 Treads</div> <div>Hours: 20.0 Revenue: \$2,700</div>	<div>585 Kendal stair cast #2</div> <div>22 treads re build . (use forms from cast #1)</div> <div>Day 2 of 3</div> <div>Grind off Fill 22 Treads</div> <div>Hours: 20.0 Revenue: \$2,700</div>	<div>Jane Street tile 3rd floor</div> <div>106 tile</div> <div>Day 2 of 3</div> <div>Grind off Fill 106 tiles</div> <div>Hours: 15.0 Revenue: \$2,025</div>
			<div>Primark Panels Cast #3</div> <div>16 panels</div> <div>Day 4 of 5</div> <div>Acid Wash 16 panels</div> <div>Hours: 5.0 Revenue: \$675</div>	<div>Herman FE Panels cast #1</div> <div>140 planks (to be re used for cast #2)</div> <div>Day 1 of 2</div> <div>Wash 140 Planks</div> <div>Hours: 7.0 Revenue: \$945</div>	<div>Jane Street tile 3rd floor</div> <div>106 tile</div> <div>Day 1 of 3</div> <div>Grind and Fill 106 Tiles</div> <div>Hours: 15.0 Revenue: \$2,025</div>	
			<div>U of M stair B cast #2</div> <div>10 treads 7 landings (use forms form cast #1)</div> <div>Day 6 of 6</div> <div>Staging Missing</div> <div>Hours: 4.0 Revenue: \$540</div>			
			<div>U of M stair B cast #3</div> <div>16 treads 5 landings (use forms form cast #2)</div> <div>Day 3 of 3</div> <div>Grind off Fill 16 Treads 5 Landings</div> <div>Hours: 8.0 Revenue: \$1,080</div>			
	Daily Total \$2,430	Daily Total \$2,430	Daily Total \$3,375	Daily Total \$4,320	Daily Total \$5,535	Daily Total \$3,915
	Finish - Total Hours: 163, Revenue: \$22,005					

Special	Mon Oct 27	Tue Oct 28	Wed Oct 29	Thu Oct 30	Fri Oct 31	Sat Nov 1
	<div>585 Kendal stair cast #1</div> <div>17 treads new build (to be re used for cast #2)</div> <div>Day 1 of 3</div> <div>Remove Azek 17 Treads</div> <div>Hours: 25.0 Revenue: \$3,375</div>	<div>Hahn Woernle</div> <div>Day 1 of 1</div> <div>cut rejected Penn State panel see notes in file</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Monmouth Univ. stairs cast #1</div> <div>27 treads (New build) to be re used</div> <div>Day 3 of 3</div> <div>dry fit ,</div> <div>Hours: 3.0 Revenue: \$405</div>	<div>Monmouth Univ. stairs cast #2</div> <div>27 treads (use froms from cast #1)</div> <div>Day 4 of 5</div> <div>dry fit</div> <div>Hours: 1.0 Revenue: \$135</div>	<div>Monmouth Univ. stairs cast #2</div> <div>27 treads (use froms from cast #1)</div> <div>Day 5 of 5</div> <div>Staging Missing</div> <div>Hours: 2.0 Revenue: \$270</div>	<div>Primark Panels Cast # 4</div> <div>22 panels</div> <div>Day 1 of 1</div> <div>Drill 22 Panels</div> <div>Hours: 10.0 Revenue: \$1,350</div>
	<div>P 94 re makes</div> <div>3 panels</div> <div>Day 1 of 1</div> <div>Drill 3 Panels</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>U of M stair B cast #4</div> <div>16 treads 4 landings (use forms form cast #3)</div> <div>Day 1 of 3</div> <div>Rebar for 8 Treads</div> <div>Hours: 5.0 Revenue: \$675</div>	<div>U of M stair B cast #4</div> <div>16 treads 4 landings (use forms form cast #3)</div> <div>Day 2 of 3</div> <div>Rebar for 8 treads 4 Landings</div> <div>Hours: 5.0 Revenue: \$675</div>	<div>pick up steel plates accu</div> <div>Day 1 of 1</div> <div>Staging Missing</div> <div>Hours: 0.0 Revenue: \$0</div>	<div>Monmouth Univ. stairs cast #3</div> <div>27 treads (use froms from cast #2)</div> <div>Day 2 of 2</div> <div>final dry fit row #2</div> <div>Hours: 3.0 Revenue: \$405</div>	
				<div>U of M stair B cast #4</div> <div>16 treads 4 landings (use forms form cast #3)</div> <div>Day 3 of 3</div> <div>help casting set plates</div> <div>Hours: 5.0 Revenue: \$675</div>		
	Daily Total \$3,375	Daily Total \$675	Daily Total \$1,080	Daily Total \$810	Daily Total \$675	Daily Total \$1,350
	Special - Total Hours: 59, Revenue: \$7,965					

Crating	Mon Oct 27	Tue Oct 28	Wed Oct 29	Thu Oct 30	Fri Oct 31	Sat Nov 1
	<div>Humana Stairs</div> <div>18 treads (1 time use)</div> <div>Day 1 of 1</div> <div>Build Crate 18 Treads</div> <div>Hours: 5.0 Revenue: \$675</div>		<div>Castleberry Stair 3 cast #4</div> <div>30 treads (re build, to be re used for cast #4)</div> <div>Day 1 of 1</div> <div>Staging Missing</div> <div>Hours: 12.0 Revenue: \$1,620</div>			
	<div>Primark Panels Cast # 4</div> <div>22 panels</div> <div>Day 1 of 1</div> <div>Build Crate 22 Panels</div> <div>Hours: 6.0 Revenue: \$810</div>					
	<div>Primark Panels Cast #3</div> <div>16 panels</div> <div>Day 1 of 1</div> <div>Build Crate 16 Panels</div> <div>Hours: 6.0 Revenue: \$810</div>					
	<div>Stoneham CO 3 &CO4</div> <div>4 treads 32 landings</div> <div>Day 1 of 1</div> <div>Build Crate: 4 Treads 32 Landings</div> <div>Hours: 1.0 Revenue: \$135</div>					
	<div>U of M stair B cast #3</div> <div>16 treads 5 landings (use forms form cast #2)</div> <div>Day 1 of 1</div> <div>Build Crate 16 Treads 5 Landings</div> <div>Hours: 11.0 Revenue: \$1,485</div>					
	Daily Total \$3,915	Daily Total \$0	Daily Total \$1,620	Daily Total \$0	Daily Total \$0	Daily Total \$0
	Crating - Total Hours: 41, Revenue: \$5,535					

Load	Mon Oct 27	Tue Oct 28	Wed Oct 29	Thu Oct 30	Fri Oct 31	Sat Nov 1
				<div>550 Madison Bar</div> <div>16 panels</div> <div>Day 1 of 1</div> <div>Load 16 Panels</div> <div>Hours: 7.0 Revenue: \$945</div>		<div>Monmouth Univ. stairs cast #1</div> <div>27 treads (New build) to be re used</div> <div>Day 1 of 1</div> <div>Load row 1,2,3 in open crate, add 24 x24 board with all part # to open crates</div> <div>Hours: 4.0 Revenue: \$540</div>
						<div>Monmouth Univ. stairs cast #2</div> <div>27 treads (use froms from cast #1)</div> <div>Day 1 of 1</div> <div>Load 27 Treads</div> <div>Hours: 4.0 Revenue: \$540</div>
	Daily Total \$0	Daily Total \$0	Daily Total \$0	Daily Total \$945	Daily Total \$0	Daily Total \$1,080
Load - Total Hours: 15, Revenue: \$2,025						

Ship	Mon Oct 27	Tue Oct 28	Wed Oct 29	Thu Oct 30	Fri Oct 31	Sat Nov 1
		<div>Queens BLVD panels</div> <div>33 panels , 1 casting ,</div> <div>Day 1 of 1</div> <div>Ship 33 Panels</div> <div>Hours: 1.0 Revenue: \$135</div>	<div>DFCU Panels Cast #3</div> <div>9 wall panels RB (use forms from cast #1)</div> <div>Day 1 of 1</div> <div>Ship 5 Panels</div> <div>Hours: 1.0 Revenue: \$135</div>			
	Daily Total \$0	Daily Total \$135	Daily Total \$135	Daily Total \$0	Daily Total \$0	Daily Total \$0
Ship - Total Hours: 2, Revenue: \$270						