

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Mill	277 Greenley panels cast #1 59 panels new build (to be re used for cast #2) Day 1 of 2 Use all parts From Herman Plank Forms Cut all parts for forms Hours: 5.0 Revenue: \$675	277 Greenley panels cast #1 59 panels new build (to be re used for cast #2) Day 2 of 2 cut all required CDX use recovered wood from Herman. Hours: 10.0 Revenue: \$1,350	Jane ST 17 th floor tille cast #1 70 tile. (new build) forms to be re used for all castings Day 1 of 3 Staging Missing Hours: 38.0 Revenue: \$5,130	U of M stair Y Cast #1 18 treads (new build) use forms form stiar B C #4-#5 Day 1 of 1 Staging Missing Hours: 20.0 Revenue: \$2,700	Jane ST 17 th floor tille cast #1 70 tile. (new build) forms to be re used for all castings Day 2 of 3 mill team to form out tile form out 70 tile Hours: 19.0 Revenue: \$2,565	Jane ST 17 th floor tille cast #1 70 tile. (new build) forms to be re used for all castings Day 3 of 3 Staging Missing Hours: 19.0 Revenue: \$2,565
	Daily: \$675	Daily: \$1,350	Daily: \$5,130	Daily: \$2,700	Daily: \$2,565	Daily: \$2,565
	Mill - Total Hours: 111, Revenue: \$14,985					

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Form Out	U of M stair Y Cast #2 12 landings Day 2 of 2 Staging Missing Hours: 8.0 Revenue: \$1,080	U of M stair B cast #5 11 treads (use forms form cast #4) Day 1 of 1 Staging Missing Hours: 15.0 Revenue: \$2,025	277 Greenley panels cast #1 59 panels new build (to be re used for cast #2) Day 1 of 1 Form out 59 Panels Hours: 15.0 Revenue: \$2,025	Union county Govt. Panels Cast #2 xxx panels (re build) use forms form cast #1 Day 1 of 1 Staging Missing Hours: 10.0 Revenue: \$1,350	U of M stair Y Cast #1 18 treads (new build) use forms form stair B C #4-#5 Day 1 of 1 Staging Missing Hours: 20.0 Revenue: \$2,700	
	Daily: \$1,080	Daily: \$2,025	Daily: \$2,025	Daily: \$1,350	Daily: \$2,700	Daily: \$0
	Form Out - Total Hours: 68, Revenue: \$9,180					

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Cast	<div>Herman FE Panels cast #2</div> 140 planks (use forms from cast #1) Day 1 of 1 Cast 140 Panels Hours: 25.0 Revenue: \$3,375	<div>Stoneham CO 3 &CO4</div> 4 treads 32 landings Day 2 of 2 Cast: 4 Treads 32 Landings Hours: 1.0 Revenue: \$135	<div>U of M stair B cast #5</div> 11 treads (use forms form cast #4) Day 1 of 1 cast 13 treads . includes 2 extra 5 mixers Hours: 40.0 Revenue: \$5,400	<div>277 Greenley panels cast #1</div> 59 panels new build (to be re used for cast #2) Day 1 of 1 Cast 59 panels Ensure Return Is spray at Top Hours: 20.0 Revenue: \$2,700	<div>Union county Govt. Panels Cast #2</div> xxx panels (re build) use forms form cast #1 Day 1 of 1 Staging Missing Hours: 25.0 Revenue: \$3,375	
		<div>Union county Govt. Panels Cast #1</div> xxx panels (new build) to be re used for cast #2 Day 1 of 1 Cast 20 Panels Hours: 25.0 Revenue: \$3,375	<div>U of M stair Y Cast #2</div> 12 landings Day 1 of 1 Cast 12 Landings 11 mixers Hours: 35.0 Revenue: \$4,725			
	Daily: \$3,375	Daily: \$3,510	Daily: \$10,125	Daily: \$2,700	Daily: \$3,375	Daily: \$0
Cast - Total Hours: 171, Revenue: \$23,085						

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Demolition		Herman FE Panels cast #2 140 planks (use forms from cast #1) Day 1 of 1 Demold 140 Panels Hours: 12.0 Revenue: \$1,620	Stoneham CO 3 &CO4 4 treads 32 landings Day 2 of 2 Demold: 4 Treads 32 Landings move all forms under container to be stripped Hours: 0.0 Revenue: \$0	U of M stair B cast #5 11 treads (use forms form cast #4) Day 1 of 1 Staging Missing Hours: 20.0 Revenue: \$2,700	277 Greenley panels cast #1 59 panels new build (to be re used for cast #2) Day 1 of 1 Demold 59 panels Hours: 9.0 Revenue: \$1,215	Union county Govt. Panels Cast #2 xxx panels (re build) use forms form cast #1 Day 1 of 1 Hours: 10.0 Revenue: \$1,350
			Union county Govt. Panels Cast #1 xxx panels (new build) to be re used for cast #2 Day 1 of 1 Demold 20 Panels Remove all Rails Return all part to Container Hours: 10.0 Revenue: \$1,350	U of M stair Y Cast #2 12 landings Day 1 of 1 Demold 12 Landings Hours: 15.0 Revenue: \$2,025		
	Daily: \$0	Daily: \$1,620	Daily: \$1,350	Daily: \$4,725	Daily: \$1,215	Daily: \$1,350
Demold - Total Hours: 76, Revenue: \$10,260						

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Finish	Humana Stairs 18 treads (1 time use) Day 2 of 3 Grind off Fill 18 treads Hours: 14.0 Revenue: \$1,890	Jane Street tile 3rd floor 106 tile Day 2 of 3 Grind off Fill 106 tiles Hours: 15.0 Revenue: \$2,025	Herman FE Panels cast #1 140 planks (to be re used for cast #2) Day 2 of 2 Rack 140 Planks Hours: 3.0 Revenue: \$405	Primark Panels Cast # 4 22 panels Day 4 of 5 Rack 22 Panels Hours: 5.0 Revenue: \$675	Union county Govt. Panels Cast #1 xxx panels (new build) to be re used for cast #2 Day 1 of 2 Wash 20 Panels Hours: 10.0 Revenue: \$1,350	Jane Street tile 3rd floor 106 tile Day 3 of 3 rack 106 tiles Hours: 6.0 Revenue: \$810
	Jane Street tile 3rd floor 106 tile Day 1 of 3 Grind and Fill 106 Tiles Hours: 15.0 Revenue: \$2,025	Primark Panels Cast # 4 22 panels Day 2 of 5 Acid Wash 22 Panels Hours: 5.0 Revenue: \$675	Herman FE Panels cast #2 140 planks (use forms from cast #1) Day 1 of 2 Wash 14- Panels Hours: 7.0 Revenue: \$945			U of M stair B cast #5 11 treads (use forms form cast #) Day 1 of 4 Staging Missing Hours: 13.0 Revenue: \$1,755
	Primark Panels Cast # 4 22 panels Day 1 of 5 Acid Wash 22 Panels Hours: 5.0 Revenue: \$675	Primark Panels Cast #3 16 panels Day 5 of 5 Rack 16 Panels Hours: 5.0 Revenue: \$675	Primark Panels Cast # 4 22 panels Day 3 of 5 Acid Wash 22 Panels Hours: 5.0 Revenue: \$675			U of M stair Y Cast #2 12 landings Day 1 of 3 Grind and Fill 12 Landings Hours: 15.0 Revenue: \$2,025
	U of M stair B cast #4 16 treads 4 landings (use forms form cast #3) Day 1 of 3 Staging Missing Hours: 13.0 Revenue: \$1,755	U of M stair B cast #3 16 treads 5 landings (use forms form cast #2) Day 1 of 2 Staging Missing Hours: 3.0 Revenue: \$405	U of M stair B cast #4 16 treads 4 landings (use forms form cast #3) Day 3 of 3 Staging Missing Hours: 8.0 Revenue: \$1,080			
		U of M stair B cast #4 16 treads 4 landings (use forms form cast #3) Day 2 of 3 Staging Missing Hours: 13.0 Revenue: \$1,755				
	Daily: \$6,345	Daily: \$5,535	Daily: \$3,105	Daily: \$675	Daily: \$1,350	Daily: \$4,590
Finish - Total Hours: 160, Revenue: \$21,600						

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8	
Seal	<div>585 Kendal stair cast #2</div> <div>22 treads re build . (use forms from cast #1) Day 1 of 3 Seal 22 Treads</div> <div>Hours: 10.0 Revenue: \$1,350</div>	<div>585 Kendal stair cast #2</div> <div>22 treads re build . (use forms from cast #1) Day 2 of 3 Seal 22 Treads</div> <div>Hours: 10.0 Revenue: \$1,350</div>	<div>585 Kendal stair cast #2</div> <div>22 treads re build . (use forms from cast #1) Day 3 of 3 Touch up 22 Treads</div> <div>Hours: 7.0 Revenue: \$945</div>	<div>Humana Stairs</div> <div>18 treads (1 time use) Day 2 of 3 Seal 18 Treads</div> <div>Hours: 7.0 Revenue: \$945</div>	<div>Herman FE Panels cast #2</div> <div>140 planks (use forms from cast #1) Day 1 of 2 Seal 140 Panels</div> <div>Hours: 5.0 Revenue: \$675</div>	<div>Primark Panels Cast # 4</div> <div>22 panels Day 2 of 3 Seal 22 Panels</div> <div>Hours: 4.0 Revenue: \$540</div>	
	<div>Herman FE Panels cast #1</div> <div>140 planks (to be re used for cast #2) Day 1 of 2 Stain as Req 140 Planks</div> <div>Hours: 5.0 Revenue: \$675</div>	<div>Herman FE Panels cast #1</div> <div>140 planks (to be re used for cast #2) Day 2 of 2 Seal 140 Planks</div> <div>Hours: 3.0 Revenue: \$405</div>	<div>Humana Stairs</div> <div>18 treads (1 time use) Day 1 of 3 Seal 18 Treads</div> <div>Hours: 7.0 Revenue: \$945</div>	<div>Jane Street tile 3rd floor</div> <div>106 tile Day 2 of 3 Seal 106 Tiles</div> <div>Hours: 10.0 Revenue: \$1,350</div>	<div>Humana Stairs</div> <div>18 treads (1 time use) Day 3 of 3 Touch Up 18 Treads</div> <div>Hours: 6.0 Revenue: \$810</div>	<div>U of M stair B cast #4</div> <div>16 treads 4 landings (use forms from cast #3) Day 2 of 3 Staging Missing</div> <div>Hours: 6.0 Revenue: \$810</div>	
	<div>U of M stair B cast #3</div> <div>16 treads 5 landings (use forms from cast #2) Day 1 of 1 Staging Missing</div> <div>Hours: 3.0 Revenue: \$405</div>		<div>Jane Street tile 3rd floor</div> <div>106 tile Day 1 of 3 Seal 106 Tiles</div> <div>Hours: 10.0 Revenue: \$1,350</div>		<div>Jane Street tile 3rd floor</div> <div>106 tile Day 3 of 3 Touch Up 106 Tiles</div> <div>Hours: 6.0 Revenue: \$810</div>	<div>Union county Govt. Panels Cast #1</div> <div>xxx panels (new build) to be re used for cast #2 Day 1 of 2 Seal 20 panels</div> <div>Hours: 5.0 Revenue: \$675</div>	
					<div>Primark Panels Cast # 4</div> <div>22 panels Day 1 of 3 Seal 22 Panels</div> <div>Hours: 3.0 Revenue: \$405</div>		
					<div>U of M stair B cast #4</div> <div>16 treads 4 landings (use forms from cast #3) Day 1 of 3 Staging Missing</div> <div>Hours: 5.0 Revenue: \$675</div>		
		Daily: \$2,430	Daily: \$1,755	Daily: \$3,240	Daily: \$2,295	Daily: \$3,375	Daily: \$2,025
	Seal - Total Hours: 112, Revenue: \$15,120						

Special	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
	<div>U of M stair B cast #5</div> 11 treads (use forms form cast #4) Day 1 of 5 make re bar cage for 11 treads Hours: 10.0 Revenue: \$1,350	<div>U of M stair Y Cast #2</div> 12 landings Day 1 of 4 Cut Eco glow Strips for 12 landings Using templates Hours: 0.0 Revenue: \$0	<div>U of M stair B cast #5</div> 11 treads (use forms form cast #4) Day 2 of 5 help set steel plates Hours: 5.0 Revenue: \$675	<div>585 Kendal stair cast #2</div> 22 treads re build . (use forms from cast #1) Day 1 of 3 Remove Azek 22 Treads Hours: 25.0 Revenue: \$3,375	<div>pick up agg for jane 17th floor from Arim</div> Day 1 of 1 Staging Missing Hours: 0.0 Revenue: \$0	
	Daily: \$1,350	Daily: \$0	Daily: \$675	Daily: \$3,375	Daily: \$0	Daily: \$0
Special - Total Hours: 40, Revenue: \$5,400						

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Crating	585 Kendal stair cast #2 22 treads re build . (use forms from cast #1) Day 1 of 1 Build Crate 22 Treads Hours: 8.0 Revenue: \$1,080		Jane Street tile 3rd floor 106 tile Day 1 of 1 Build Crate for 106 Tiles Hours: 4.0 Revenue: \$540			
	Herman FE Panels cast #2 140 planks (use forms from cast #1) Day 1 of 1 Build Crate 140 Panels Hours: 5.0 Revenue: \$675					
	U of M stair B cast #4 16 treads 4 landings (use forms form cast #3) Day 1 of 1 Staging Missing Hours: 11.0 Revenue: \$1,485					
	Daily: \$3,240	Daily: \$0	Daily: \$540	Daily: \$0	Daily: \$0	Daily: \$0
Crating - Total Hours: 28, Revenue: \$3,780						

Load	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
		<div>Primark Panels Cast #3</div> <div>16 panels Day 1 of 1 Load 16 Panels</div> <div>Hours: 10.0 Revenue: \$1,350</div>				
	Daily: \$0	Daily: \$1,350	Daily: \$0	Daily: \$0	Daily: \$0	Daily: \$0
Load - Total Hours: 10, Revenue: \$1,350						

Ship	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
			Castleberry Stair 3 (shipping) cast 1 - 6 24 landings , 134 treads Day 1 of 1 Staging Missing Hours: 2.0 Revenue: \$270	bush shipment Day 1 of 1 Staging Missing Hours: 0.0 Revenue: \$0		
	Daily: \$0	Daily: \$0	Daily: \$270	Daily: \$0	Daily: \$0	Daily: \$0
Ship - Total Hours: 2, Revenue: \$270						