	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Mill	277 Greenley panels cast #1 59 panels new build ( to be re used for cast #2) Day 1 of 2 Use all parts From Herman Plank Forms Cut all parts for forms Hours: 5.0   Revenue: \$675	277 Greenley panels cast #1  59 panels new build ( to be re used for cast #2)  Day 2 of 2  cut all required CDX use recovered wood from Herman.  Hours: 10.0   Revenue: \$1,350	Jane ST 17 th floor tille cast #1  70 tile. ( new build) forms to be re used for all castings	U of M stair Y Cast #1  18 treads ( new build ) use forms form stiar B C #4-#5  Day 1 of 1  Staging Missing  Hours: 20.0   Revenue: \$2,700	Jane ST 17 th floor tille cast #1 70 tile. ( new build) forms to be re used for all castings	
	Daily: \$675	Daily: \$1,350	Daily: \$5,130	Daily: \$2,700	Daily: \$5,130	Daily: \$0

Mill - Total Hours: 111, Revenue: \$14,985

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Form Out	U of M stair Y Cast #2  12 landings  Day 1 of 2  Form out 12 Landings  Hours: 7.0   Revenue: \$945	U of M stair Y Cast #2  12 landings Day 2 of 2 Staging Missing Hours: 8.0   Revenue: \$1,080	277 Greenley panels cast #1  59 panels new build ( to be re used for cast #2)  Day 1 of 1  Form out 59 Panels  Hours: 15.0   Revenue: \$2,025	Union county Govt. Panels Cast #2  xxx panels ( re build) use forms form cast #1  Day 1 of 1  Staging Missing  Hours: 10.0   Revenue: \$1,350	U of M stair Y Cast #1  18 treads ( new build ) use forms form stiar B C #4-#5  Day 1 of 1  Staging Missing  Hours: 20.0   Revenue: \$2,700	
	Daily: \$945	Daily: \$1,080	Daily: \$2,025	Daily: \$1,350	Daily: \$2,700	Daily: \$0

Form Out - Total Hours: 60, Revenue: \$8,100

Cast	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
	Herman FE Panels cast #2  140 planks ( use forms from cast #1 )  Day 1 of 1  Cast 140 Panels  Hours: 25.0   Revenue: \$3,375	Stoneham CO 3 &CO4  4 treads 32 landings Day 2 of 2  Cast: 4 Treads 32 Landings  Hours: 1.0   Revenue: \$135	U of M stair B cast #5  11 treads ( use forms form cast #4	277 Greenley panels cast #1  59 panels new build ( to be re used for cast #2)	Union county Govt. Panels Cast #2  xxx panels (re build) use forms form cast #1	
	Daily: \$3,375	xxx panels ( new build) to be re used for cast #2 Day 1 of 1 Cast 20 Panels Hours: 25.0   Revenue: \$3,375 Daily: \$3,510	Daily: \$10,125	Daily: \$2,700	Daily: \$3,375	Daily: \$0

Cast - Total Hours: 171, Revenue: \$23,085

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Batch	Batch Stoneham CO 3 &CO4 Union county Govt. Panels Cast #1 Hours: 0.0   Revenue: \$0	Batch U of M stair B cast #5 U of M stair Y Cast #2 Hours: 0.0   Revenue: \$0	Batch 277 Greenley panels cast #1 Hours: 0.0   Revenue: \$0	Batch Union county Govt. Panels Cast #2 Hours: 0.0   Revenue: \$0	Batch  Mon: U of M stair Y Cast #1  Hours: 0.0   Revenue: \$0	
	Daily: \$0	Daily: \$0	Daily: \$0	Daily: \$0	Daily: \$0	Daily: \$0

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
		Herman FE Panels cast #2	Stoneham CO 3 &CO4	U of M stair B cast #5	277 Greenley panels cast #1	
De		140 planks ( use forms from cast #1 ) Day 1 of 1 Demold 140 Panels Hours: 12.0   Revenue: \$1,620	4 treads 32 landings Day 2 of 2 Demold: 4 Treads 32 Landings move all forms under container to be stripped Hours: 0.0   Revenue: \$0	11 treads ( use forms form cast #4 ) Day 1 of 1 Staging Missing Hours: 20.0   Revenue: \$2,700	59 panels new build ( to be re used for cast #2) Day 1 of 1 Demold 59 panels Hours: 9.0   Revenue: \$1,215	
Demold			Union county Govt. Panels Cast #1  xxx panels ( new build) to be re used for cast #2 Day 1 of 1  Demold 20 Panels Remove all Rails Return all part to Container  Hours: 10.0   Revenue: \$1,350	U of M stair Y Cast #2  12 landings  Day 1 of 1  Demold 12 Landings  Hours: 15.0   Revenue: \$2,025		
	Daily: \$0	Daily: \$1,620	Daily: \$1,350	Daily: \$4,725	Daily: \$1,215	Daily: \$0

Demold - Total Hours: 66, Revenue: \$8,910

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Layout	Layout Stoneham CO 3 &CO4 Union county Govt. Panels Cast #1 Hours: 0.0   Revenue: \$0	Layout U of M stair B cast #5 U of M stair Y Cast #2 Hours: 0.0   Revenue: \$0	Layout 277 Greenley panels cast #1 Hours: 0.0   Revenue: \$0	Layout Union county Govt. Panels Cast #2 Hours: 0.0   Revenue: \$0	Layout  Mon: U of M stair Y Cast #1  Hours: 0.0   Revenue: \$0	
	Daily: \$0	Daily: \$0	Daily: \$0	Daily: \$0	Daily: \$0	Daily: \$0

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Finish	Humana Stairs  18 treads ( 1 time use)  Day 2 of 3  Grind off Fill 18 treads  Hours: 14.0   Revenue: \$1,890	Primark Panels Cast # 4  22 panels  Day 2 of 5  Acid Wash 22 Panels  Hours: 5.0   Revenue: \$675	Herman FE Panels cast #1  140 planks ( to be re used for cast #2)  Day 2 of 2  Rack 140 Planks  Hours: 3.0   Revenue: \$405	Primark Panels Cast # 4  22 panels  Day 4 of 5  Rack 22 Panels  Hours: 5.0   Revenue: \$675	Union county Govt. Panels Cast #1  xxx panels ( new build) to be re used for cast #2 Day 1 of 2 Wash 20 Panels  Hours: 10.0   Revenue: \$1,350	
	Primark Panels Cast # 4  22 panels  Day 1 of 5  Acid Wash 22 Panels  Hours: 5.0   Revenue: \$675	Primark Panels Cast #3  16 panels  Day 5 of 5  Rack 16 Panels  Hours: 5.0   Revenue: \$675	Herman FE Panels cast #2  140 planks ( use forms from cast #1 )  Day 1 of 2  Wash 14- Panels  Hours: 7.0   Revenue: \$945			
'n	U of M stair B cast #4  16 treads 4 landings ( use forms form cast #3 )  Day 1 of 3  Staging Missing  Hours: 13.0   Revenue: \$1,755	U of M stair B cast #3  16 treads 5 landings ( use forms form cast #2)  Day 1 of 2  Staging Missing  Hours: 3.0   Revenue: \$405	Primark Panels Cast # 4  22 panels Day 3 of 5 Acid Wash 22 Panels Hours: 5.0   Revenue: \$675			
		U of M stair B cast #4  16 treads 4 landings ( use forms form cast #3 )  Day 2 of 3  Staging Missing  Hours: 13.0   Revenue: \$1,755	U of M stair B cast #4  16 treads 4 landings ( use forms form cast #3 )  Day 3 of 3  Staging Missing  Hours: 8.0   Revenue: \$1,080			
	Daily: \$4,320	Daily: \$3,510	Daily: \$3,105	Daily: \$675	Daily: \$1,350	Daily: \$0

Finish - Total Hours: 96, Revenue: \$12,960

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Seal	585 Kendal stair cast #2 22 treads re build . ( use forms from cast #1 )	585 Kendal stair cast #2 22 treads re build . ( use forms from cast #1 )	585 Kendal stair cast #2 22 treads re build . ( use forms from cast #1 )	Humana Stairs  18 treads ( 1 time use)  Day 2 of 3 Seal 18 Treads  Hours: 7.0   Revenue: \$945	Herman FE Panels cast #2  140 planks ( use forms from cast #1)  Day 1 of 2  Seal 140 Panels  Hours: 5.0   Revenue: \$675	
	Herman FE Panels cast #1  140 planks ( to be re used for cast #2)  Day 1 of 2  Stain as Req 140 Planks  Hours: 5.0   Revenue: \$675	Herman FE Panels cast #1  140 planks ( to be re used for cast #2)  Day 2 of 2  Seal 140 Planks  Hours: 3.0   Revenue: \$405	Humana Stairs  18 treads ( 1 time use)  Day 1 of 3  Seal 18 Treads  Hours: 7.0   Revenue: \$945		Humana Stairs  18 treads ( 1 time use)  Day 3 of 3  Touch Up 18 Treads  Hours: 6.0   Revenue: \$810	
	Jane Street tile 3rd floor  106 tile  Day 1 of 3  Seal 106 Tiles  Hours: 10.0   Revenue: \$1,350	Jane Street tile 3rd floor  106 tile  Day 2 of 3  Seal 106 Tiles  Hours: 10.0   Revenue: \$1,350	Jane Street tile 3rd floor  106 tile  Day 3 of 3  Touch Up 106 Tiles  Hours: 6.0   Revenue: \$810		Primark Panels Cast # 4  22 panels  Day 1 of 3  Seal 22 Panels  Hours: 3.0   Revenue: \$405	
	Primark Panels Cast #3  16 panels  Day 2 of 2  Staging Missing  Hours: 4.0   Revenue: \$540				U of M stair B cast #4  16 treads 4 landings ( use forms form cast #3 )  Day 1 of 3  Staging Missing  Hours: 5.0   Revenue: \$675	
	U of M stair B cast #3  16 treads 5 landings ( use forms form cast #2)  Day 1 of 1  Staging Missing  Hours: 3.0   Revenue: \$405					
	Daily: \$4,320	Daily: \$3,105	Daily: \$2,700	Daily: \$945	Daily: \$2,565	Daily: \$0

Seal - Total Hours: 101, Revenue: \$13,635

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Special	Monmouth Univ. (shipping)  Cast 1 - 5 134 treads  Day 1 of 2  Staging Missing  Hours: 2.0   Revenue: \$270	Monmouth Univ. (shipping)  Cast 1 - 5 134 treads  Day 2 of 2  Staging Missing  Hours: 1.0   Revenue: \$135	U of M stair B cast #5  11 treads ( use forms form cast #4 ) Day 2 of 5 help set steel plates Hours: 5.0   Revenue: \$675	50 H Independence ship  Day 1 of 1  Staging Missing  Hours: 3.0   Revenue: \$405	pick up agg for jane 17th floor from Arim  Day 1 of 1  Staging Missing  Hours: 0.0   Revenue: \$0	
cial	U of M stair B cast #5  11 treads ( use forms form cast #4 ) Day 1 of 5 make re bar cage for 11 treads Hours: 10.0   Revenue: \$1,350	U of M stair Y Cast #2  12 landings  Day 1 of 4  Cut Eco glow Strips for 12 landings Using templates  Hours: 0.0   Revenue: \$0		22 treads re build . ( use forms from cast #1 ) Day 1 of 3 Remove Azek 22 Treads Hours: 25.0   Revenue: \$3,375		
	Daily: \$1,620	Daily: \$135	Daily: \$675	Daily: \$3,780	Daily: \$0	Daily: \$0

Special - Total Hours: 46, Revenue: \$6,210

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
	585 Kendal stair cast #2  22 treads re build . ( use forms from cast #1 )  Day 1 of 1  Build Crate 22 Treads  Hours: 8.0   Revenue: \$1,080					
Crating	Herman FE Panels cast #2  140 planks ( use forms from cast #1 )  Day 1 of 1  Build Crate 140 Panels  Hours: 5.0   Revenue: \$675					
ij	Jane Street tile 3rd floor  106 tile  Day 1 of 1  Build Crate for 106 Tiles  Hours: 4.0   Revenue: \$540					
	U of M stair B cast #4  16 treads 4 landings ( use forms form cast #3 )  Day 1 of 1  Staging Missing  Hours: 11.0   Revenue: \$1,485					
	Daily: \$3,780	Daily: \$0				

Crating - Total Hours: 28, Revenue: \$3,780

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Load		Primark Panels Cast #3  16 panels  Day 1 of 1  Load 16 Panels  Hours: 10.0   Revenue: \$1,350	Monmouth Univ. (shipping)  Cast 1 - 5 134 treads  Day 2 of 1  Staging Missing  Hours: 4.0   Revenue: \$540		50 H Independence ship  Day 1 of 1  Staging Missing  Hours: 4.0   Revenue: \$540	
			Monmouth Univ. (shipping)  Cast 1 - 5 134 treads  Day 2 of 1  Staging Missing  Hours: 4.0   Revenue: \$540			
	Daily: \$0	Daily: \$1,350	Daily: \$1,080	Daily: \$0	Daily: \$540	Daily: \$0

Load - Total Hours: 22, Revenue: \$2,970

	Mon Nov 3	Tue Nov 4	Wed Nov 5	Thu Nov 6	Fri Nov 7	Sat Nov 8
Ship			Castleberry Stair 3 (shipping) cast 1 - 6 24 landings , 134 treads Day 1 of 1 Staging Missing Hours: 2.0   Revenue: \$270	bush shipment  Day 1 of 1 Staging Missing  Hours: 0.0   Revenue: \$0		
	Daily: \$0	Daily: \$0	Daily: \$270	Daily: \$0	Daily: \$0	Daily: \$0

Ship - Total Hours: 2, Revenue: \$270